

POLARIS DC-1 — ANCHOR TENANT TECHNICAL ANNEX

Document Ref: PDC-TA-001 Rev A

Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa, Finland

Employer: Polaris Digital Infrastructure Oy

Tenant: the Anchor Tenant (identity withheld under NDA — referred to throughout as "the Tenant")

Date: 8 December 2025

Status: Extract — issued to the Contractor as an Employer's document for information and design coordination

Synthetic demonstration data. All parties, figures and dates are fictional and exist only to exercise the White Hat IQ platform. No real tenant, lease or service level agreement is described anywhere in this document.

1. PURPOSE AND STATUS OF THIS EXTRACT

1.1 Nature of this document

This Annex is a **technical extract** from the colocation lease agreement between the Employer (Polaris Digital Infrastructure Oy) and the Tenant (the "Lease"). The Lease itself is a confidential commercial agreement and is not disclosed to the Contractor in full. This Annex reproduces only the technical, performance and acceptance provisions that the Contractor needs in order to design, construct, commission and hand over the Works so that the Employer can meet its obligations to the Tenant.

1.2 Relationship to the Construction Contract

This Annex **does not vary, supplement or form part of** the Particular Conditions, the Employer's Requirements (PDC-ER-001), or any other construction contract document. Where a figure in this Annex coincides with a figure in PDC-ER-001 (for example the PUE guarantee or the rack density), that coincidence exists because the Employer's Requirements were written to deliver this Lease — it does not create a direct contractual link between the Contractor and the Tenant, and the Contractor has no privity with the Tenant. The Employer remains the Contractor's sole counterparty under the Particular Conditions. Nothing in this Annex increases, reduces or otherwise varies the Contractor's obligations, and in the event of any apparent conflict between this Annex and PDC-ER-001, **PDC-ER-001 governs** for construction purposes.

1.3 Why this Annex is issued to the Contractor

The Employer issues this extract so that the Contractor understands the commercial context behind the performance specification: the Employer has sold the facility's capacity to the Tenant under a service level regime with

its own availability guarantee and its own financial consequences for non-performance. That downstream exposure is the commercial reason the Employer has priced sectional completion and performance requirements as strictly as it has in the Particular Conditions. The Contractor should read this Annex for context, not as a source of additional obligations.

2. SERVICE COMMENCEMENT AND SECTIONAL ALIGNMENT

2.1 Service commencement dates

The Lease defines "Service Commencement" for each data hall as the date on which the Tenant may begin live production use of that hall's white space. Service Commencement for each hall follows the corresponding Section handover date under the Particular Conditions, plus the Tenant's own fit-out and onboarding period:

Hall	Section handover (Time for Completion)	Tenant fit-out / onboarding	Service Commencement (target, Lease)
Hall 1	Month 14	4 weeks (fit-out access from Month 12, in parallel with Section 1 completion)	Month 14 + 4 weeks
Hall 2	Month 16	4 weeks	Month 16 + 4 weeks
Hall 3	Month 19	4 weeks	Month 19 + 4 weeks
Hall 4	Month 22	4 weeks	Month 22 + 4 weeks

Contract Commencement Date: 2 March 2026. Section handover dates and Tenant fit-out access are as fixed by PDC-ER-001 Section 7 and Section 9; this Annex does not alter them and reproduces them here only to show how the Tenant's service dates are derived from them.

2.2 Downstream customer commitments

The Tenant has advised the Employer, and the Employer records for the Contractor's information only, that **the Tenant's own customer commitments — capacity sold onward to the Tenant's hyperscale and enterprise customers — are scheduled against the Service Commencement dates in 2.1, not against the Section handover dates directly.** A slip in Section handover therefore does not merely delay the Employer's acceptance of a hall; it propagates into the Tenant's own contracted go-live dates for its customers. This is stated for context and does not create any obligation running to the Contractor from any party other than the Employer.

3. SERVICE LEVEL REGIME

3.1 Availability guarantee

The Lease guarantees the Tenant a facility availability of **99.982%**, measured annually per Section (data hall) from that Section's Service Commencement date, matching the availability guarantee the Employer carries in PDC-ER-001 Section 4.3.

3.2 Measurement method

Availability is measured as scheduled uptime minus unplanned Tenant-impacting outage minutes, expressed as a percentage of the measurement period, per the following method:

Item	Method
Measurement period	Rolling 12 months, and each calendar month for reporting purposes
Outage start	First minute at which rack inlet conditions or power delivery to the Tenant's contracted capacity fall outside the guaranteed envelope (Section 5)
Outage end	First minute at which conditions are restored and held for 15 continuous minutes
Exclusions	Planned maintenance windows notified $\geq$ 10 business days in advance and agreed with the Tenant; Force Majeure events under the Lease; outages caused by the Tenant's own equipment or the Tenant's failure to maintain N+1 within its own IT estate
Reporting	Monthly availability report issued to the Tenant within 5 business days of month-end, with an independent annual audit at 12 months
Monitoring source	DCIM historical trending (per PDC-ER-001 Section 6), retained 24 months, admissible as the primary evidentiary record for any dispute

3.3 Service credits payable by the Employer

Where measured availability falls below the guarantee in any calendar month, or annualised PUE exceeds the guaranteed value over a 12-month measurement window, the Employer is liable to the Tenant for service credits on the following invented scale:

Breach type	Threshold	Service credit
Availability shortfall — Tier 1	99.900% – 99.981% in the month	EUR 8,000 per outage-hour (or part thereof) below 99.982%
Availability shortfall — Tier 2	99.500% – 99.899% in the month	EUR 15,000 per outage-hour (or part thereof)
Availability shortfall — Tier 3	Below 99.500% in the month	EUR 25,000 per outage-hour (or part thereof), plus the Tenant's right to a service review meeting within 5 business days
Total outage of a contracted hall	Continuous outage exceeding 4 hours	EUR 40,000 per hour from hour 4, uncapped for that hall in the month
PUE guarantee miss	Each 0.01 by which annualised PUE exceeds 1.25	EUR 12,000 per 0.01, assessed at the 12-month measurement point
WUE guarantee miss	Each 0.01 L/kWh by which annualised WUE exceeds 0.25	EUR 4,000 per 0.01 L/kWh, assessed at the 12-month measurement point

Service credits are the Tenant's sole and exclusive remedy for a covered breach and are capped, in aggregate, at an agreed percentage of the annual service charge per hall (figure confidential, not reproduced in this Annex).

3.4 Why this matters to the Contractor

This service credit regime is the Employer's own downstream commercial exposure — it is a Lease liability, not a construction contract liability, and it does not run to the Contractor. It is reproduced here only so the Contractor understands *why* the Employer has structured the Particular Conditions the way it has: sectional completion, the performance guarantees in PDC-ER-001 Section 4.3, and the delay consequences the Employer carries under the Particular Conditions all exist because a late or underperforming handover converts directly into an Employer liability to the Tenant on the scale shown in 3.3. The Contractor should treat the figures in this Annex as background commercial rationale, not as amounts recoverable from, or payable by, the Contractor.

4. TECHNICAL ACCEPTANCE — TENANT WITNESS REQUIREMENTS

Before accepting each hall for Service Commencement, the Tenant (in addition to the Employer's own Tests on Completion under PDC-ER-001 Section 8) will witness or require evidence of the following for that hall:

Acceptance item	Description
Integrated systems test	Full integration of power, cooling, fire, security and BMS/DCIM systems operating together under simulated production load, corresponding to Level L4 in PDC-ER-001
Black-building test	Complete loss of incoming utility power with a controlled, full-facility transfer to standby generation and UPS, demonstrating no loss of the Tenant's contracted load
24-hour full-load bank test	Continuous load-bank test at full Section IT load (2.5 MW) for 24 hours, corresponding to Level L5 in PDC-ER-001, with environmental and power-quality parameters logged throughout
Failure-mode demonstration — loss of utility	Simulated loss of the 110 kV incoming supply with automatic transfer within the 10-second requirement of PDC-ER-001 Section 3.2
Failure-mode demonstration — loss of a chiller	Simulated failure of one chiller (or equivalent cooling train) with no loss of white space environmental conditions, demonstrating N+1 concurrent maintainability
Failure-mode demonstration — loss of a UPS module	Simulated failure of one UPS module with seamless transfer of the affected load to redundant capacity
Failure-mode demonstration — loss of a generator	Simulated failure of one standby generator during a black-building event with no loss of Tenant load, demonstrating N+1 at the generation level
Documentation set	As-built drawings, O&M manuals, commissioning records, alarm and setpoint schedules, training records, and the statutory occupancy inspection certificate for the Section, per PDC-ER-001 Section 8

The Tenant's witnessing of these tests is for the Tenant's own acceptance purposes under the Lease and is additional to, and does not substitute for, the Employer's Tests on Completion and Tests after Completion procedures under the Particular Conditions. The Contractor's obligation remains to the Employer only; Tenant witnessing does not create a certification function exercisable by the Tenant under the construction contract.

5. ENVIRONMENTAL ENVELOPE

The Tenant requires the following white space environmental envelope to be demonstrated at acceptance and maintained throughout the Lease term, matching PDC-ER-001 Sections 4.1 and 3.1:

Parameter	Requirement
Supply air temperature at rack inlet	24 °C ± 1.5 K
Relative humidity	20–70% RH, non-condensing
Air quality / filtration class	ISO 14644-1 Class 8 equivalent in white space; filtration per ASHRAE dust-spot/MERV rating appropriate to the site's outdoor air quality, coordinated with the adiabatic free-cooling intake path
Vibration	≤ 0.5 g (0–500 Hz, per ASHRAE/Uptime Institute vibration guidance for raised-access-floor-free white space), measured at rack mounting level
Rack density	8 kW average per rack, 15 kW peak per rack
Air management	Cold-aisle containment, overhead supply — no raised floor

6. POWER QUALITY REQUIREMENTS

Parameter	Requirement
Voltage total harmonic distortion (THD) at rack PDU	≤ 3% (IEEE 519 / EN 50160 basis)
Current THD at rack PDU under Tenant's typical IT load profile	≤ 5%
Voltage tolerance	± 5% of nominal, sustained; ± 10% for transient events not exceeding 100 ms
Frequency tolerance	± 1% of nominal (50 Hz)
Per-rack metering accuracy class	Class 0.5S (IEC 62053-22) or better, reporting to the DCIM per PDC-ER-001 Section 3.1
Transfer time (utility loss to UPS-carried load)	No perceptible transient at the rack PDU
Transfer time (UPS to generator-carried load)	Within the 10-second requirement of PDC-ER-001 Section 3.2, with UPS bridging the interval

7. SECURITY AND ACCESS REQUIREMENTS

7.1 Access control layers

The Tenant requires a minimum of **five layers** of access control between the site perimeter and a live rack, consistent with PDC-ER-001 Section 5:

1. Perimeter — fence line, detection, ANPR vehicle gate.
2. Building entry — mantrap at reception.
3. Facility floor — card/biometric access to the MEP spine and hall corridors.
4. Hall entry — dedicated card/biometric access per data hall, logged individually.
5. Cage/cabinet row — Tenant-managed access control at the containment doors (Tenant-supplied, see Section 11).

7.2 CCTV and retention

Continuous CCTV coverage of all perimeter, building entry, facility floor and hall entry points, with a minimum **90-day retention** period, matching PDC-ER-001 Section 5.

7.3 Escort rules

Any visitor, delivery or maintenance personnel without standing access credentials to a given layer must be escorted by an individual holding valid credentials for that layer at all times while present. Unescorted access by uncredentialed personnel to the facility floor or any data hall is not permitted at any point after Service Commencement of that hall.

7.4 Background checks

All personnel requiring standing (non-escorted) access to white space — whether Employer, Contractor, facilities-management or subcontractor personnel — must complete a background check to the standard set out in the Lease before credentials are issued. This requirement applies from Service Commencement of the relevant hall; it does not apply to Contractor personnel working under construction access during the construction period.

7.5 Credentialing integration at handover

At handover of each Section, the Tenant's own credential database must be integrated with the access control system installed by the Contractor, per PDC-ER-001 Section 5 ("Access control integrated with the Tenant's credentialing at handover of each Section"). The credential database itself is Tenant-supplied (Section 11); the Contractor's obligation is to deliver an access control system capable of accepting that integration.

8. CONNECTIVITY

Requirement	Detail
Fibre entry routes	Two physically diverse routes into the site, matching PDC-ER-001 Section 1.2 and Tender Package TP-008
Meet-me room	Termination panels for carrier fibre within the meet-me room; carrier tails themselves are Tenant/carrier-supplied and excluded from the Contractor's scope, per PDC-ER-001 Section 1.3
Carrier neutrality	The meet-me room and fibre entry infrastructure must not favour or restrict any particular carrier; the Tenant requires the ability to contract its own carriers directly for tails into the meet-me room
Route separation	The two fibre entry routes must not share a common duct, trench or building entry point for any part of their length within the site boundary

9. SUSTAINABILITY REPORTING

The Tenant requires the following reporting from the Employer as part of its own sustainability disclosures to its customers and investors:

Report	Frequency	Content
PUE	Monthly	Per-hall and site-wide PUE, calculated per EN 50600-4-2, trending against the 1.25 annualised guarantee
WUE	Monthly	Per-hall and site-wide water use effectiveness, trending against the 0.25 L/kWh annualised guarantee
Renewable energy attribution	Monthly	Share of metered energy consumption attributable to renewable sources under the Employer's power purchase arrangements, reported to the Tenant for its own scope 2 disclosures
Heat-reuse reporting	Monthly	Thermal energy delivered to the district-heating network per PDC-DH-001 (target ≥ 4 MW thermal at ≥ 70 °C whenever site IT load exceeds 40%, per PDC-ER-001 Section 4.2), reported in MWh thermal recovered

The waste-heat recovery scheme is a component of **the Tenant's own sustainability claim** to its customers, in addition to being an Employer obligation to the district-heating offtaker under PDC-DH-001. Heat-reuse reporting under this Annex is therefore of direct commercial interest to the Tenant and is monitored independently of the Employer-offtaker interface.

10. CHANGE CONTROL

10.1 Tenant change requests

The Tenant may request a change to the technical requirements set out in this Annex (for example, an increase in rack density in a given hall, or an adjustment to the environmental envelope for a specific workload) by written notice to the Employer, specifying the nature of the change and its intended effect.

10.2 Notice period

A Tenant change request must be submitted no later than **60 days** before the affected hall's Section handover date for changes requested during design or construction, and no later than **180 days** before the end of the then-current Lease year for changes requested after Service Commencement of the affected hall.

10.3 Employer evaluation

The Employer will evaluate every Tenant change request for feasibility, programme impact and cost, in each case in consultation with the Contractor where the change would affect the Works, before agreeing any variation to the Lease. No Tenant change request, of itself, varies the Particular Conditions or PDC-ER-001; any resulting change to the Contractor's scope, programme or price is instructed to the Contractor solely through the Employer's own Variation procedure under the Particular Conditions.

11. TENANT-SUPPLIED ITEMS

The following are supplied, installed and maintained by the Tenant, and are excluded from the Contractor's scope (consistent with PDC-ER-001 Sections 1.3 and 9):

- IT racks, servers and network equipment;
- containment cage/cabinet doors (containment framework and blanking are by the Contractor);
- carrier fibre tails from the meet-me room termination panels to the Tenant's own network equipment;
- the Tenant's credential database for access control integration;

- cage/cabinet-level access control hardware within the Tenant's own contracted white space.

END OF EXTRACT — PDC-TA-001 Rev A

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT