

# TENDER PACKAGE TP-002 — STRUCTURAL STEEL & PRECAST CONCRETE

**Document Ref:** PDC-TP-002 Rev A  
**Project:** Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa  
**Main Contractor:** NordBuild Oy  
**Issued:** 26 February 2026  
**Tender return:** 20 March 2026, 12:00 EET

Synthetic demonstration data. All parties and values are fictional.

## 1. FORM OF SUBCONTRACT

Subcontract on **YSE 1998 (RT 16-10660)** general conditions for building contracts, as amended by the Subcontract Particular Conditions issued with this package.

The Main Contract is based on the **FIDIC Yellow Book 2017** General Conditions under Finnish law. Tenderers are required to accept back-to-back flow-down of the following, and to state any exception in their offer:

| Flow-down item              | Main contract position                                                               |
|-----------------------------|--------------------------------------------------------------------------------------|
| Delay damages               | Per Section, EUR 18,000 / 12,000 / 12,000 / 10,000 per day, aggregate cap 10%        |
| Defects Notification Period | 24 months from the relevant Section                                                  |
| Payment                     | 45 days from certification by the Engineer                                           |
| Cost fluctuation            | Adjustment only above a 2% cumulative index movement (steel, copper, diesel, labour) |
| Concurrent delay            | Apportionment by the Engineer                                                        |
| Liability                   | Contractor's total liability capped at the Contract Price                            |

## 2. SCOPE OF WORKS

- Design, fabrication, supply and erection of the structural steel frame on the 18 m x 12 m primary grid
- Steelwork to the MEP spine, mezzanine and plant support
- Precast concrete wall panels including 2-hour fire rating between halls
- Metal deck, roof purlins and side rails
- Applied fire protection to steel
- Temporary works, connections and erection engineering

## 3. INTERFACES AND PROGRAMME

Programme requirement: Sections 1-4, sequenced hall by hall.

| Section | Completion            | Delay damages  |
|---------|-----------------------|----------------|
| 1       | Month 14 (2027-05-02) | EUR 18,000/day |
| 2       | Month 16 (2027-07-02) | EUR 12,000/day |
| 3       | Month 19 (2027-10-02) | EUR 12,000/day |
| 4       | Month 22 (2028-01-02) | EUR 10,000/day |

Later Sections must be constructed without re-entering the footprint of an operating Section. A live-environment working method statement is required before work adjacent to an energised hall.

## 4. SITE CONSTRAINTS

---

- Site working hours 06:00-22:00 Mon-Fri; deliveries within those hours
- Blasting 08:00-18:00 Mon-Fri only, with vibration monitoring, pre-condition surveys and 7 days' notice to neighbours
- Generator testing 09:00-16:00 Mon-Fri only
- Night-time noise limit 45 dB(A) at the north-east residential boundary
- No crane operation within the 110 kV overhead line exclusion zone without the network operator's written permission
- Single site access from Tikkurilantie, shared with an operating logistics neighbour
- Archaeology: works must stop in the affected area if previously unrecorded remains are encountered in the north-west corner

## 5. DRAWINGS AND DOCUMENTS

---

Drawings: **PDC-DWG-002, 003, 008, 011.**

Also issued: PDC-ER-001 Employer's Requirements, PDC-BOD-001 Basis of Design, PDC-SS-001 Site Survey and Geotechnical Report, PDC-PP-001 Building Permit Conditions, PDC-BOQ-001 Bill of Quantities (relevant section only).

## 6. TENDER RETURN REQUIREMENTS

---

Tenderers shall return:

1. a priced summary against the Bill of Quantities section;
2. a statement of **inclusions and exclusions**;
3. a statement of **qualifications** to this package;
4. a statement of **exceptions to the flow-down terms** in section 1;
5. a programme in weeks from instruction to complete, per Section;
6. lead times for all long-lead items.

Offers that are silent on an item in section 1 will be taken as accepting it back-to-back.