

TENDER OFFER — TP-006 ELECTRICAL — HV/MV, TRANSFORMERS, UPS & GENERATORS

From: Nordkraft Installation AS
Our reference: NKI-5520
To: NordBuild Oy
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa
Date: 19 March 2026
Validity: 90 days

Synthetic demonstration data. All parties and values are fictional.

1. OFFER

We are pleased to offer for the above package on the basis of the documents issued with your enquiry.

Item	Value
Tender sum (excluding VAT)	EUR 28,967,400
Currency	EUR
Programme, instruction to completion	50 weeks
Validity	90 days from the date of this offer
Form of subcontract	YSE 1998, subject to section 4 below

2. INCLUSIONS

- 110 kV termination, metering and protection to the DNO interface
- 110/20 kV transformers (2 nr, 16 MVA, N+1)
- 20 kV ring main switchboard and protection relays
- Hall substations 20/0.4 kV (4 nr, 3.3 MVA)
- Standby generators (8 nr, 2.5 MVA) with acoustic enclosures, paralleling, ATS and 48-hour fuel system
- UPS modules (16 nr, 1000 kVA, N+1) and battery systems
- LV switchboards, overhead busway, containment and small power
- Earthing, bonding, lightning protection and energy metering
- Electrical commissioning support to L4 and L5

3. EXCLUSIONS

None. Our tender sum covers the full scope of the enquiry.

4. QUALIFICATIONS

- Full scope; generator acoustic enclosures designed to the 45 dB(A) night-time boundary limit
- Offers an early transformer order against a letter of intent

5. EXCEPTIONS TO THE FLOW-DOWN TERMS

Item	Our position	Note
Delay damages	Accepted back-to-back	Acceptable
Liability cap	Subcontract sum	Acceptable
Payment	30 days	Acceptable

6. PROGRAMME AND LEAD TIMES

We require **50 weeks** from instruction to completion of our works, sequenced to suit your sectional completion dates.

Long-lead items are stated in our qualifications above where relevant.

7. SIGNATURE

For and on behalf of Nordkraft Installation AS

Signed: Date: 19 March 2026

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT