

PROJECT INFORMATION MEMORANDUM

Document Ref: PDC-PB-001 Rev A
Issued by: Polaris Digital Infrastructure Oy (the "Employer")
Issued to: NordBuild Oy (the "Contractor")
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa, Finland
Date: 12 January 2026
Status: Issued with the Contract Documents

1. PURPOSE OF THIS MEMORANDUM

This memorandum introduces the Project to the Contractor's team and lists the documents that make up the Employer's information set. It is explanatory. It does not vary the Contract, and in the event of conflict the order of precedence in Sub-Clause 1.5 of the Conditions of Contract governs.

2. THE PROJECT IN ONE PARAGRAPH

Polaris DC-1 is a **10 MW colocation data centre** on a greenfield plot in the Aviapolis district of Vantaa, Finland. The facility comprises **four independent 2.5 MW data halls**, a dedicated 110/20 kV primary substation, standby generation, a dry-cooler and chiller yard, and an administration and network-operations block. The Contractor is appointed on a **design-and-build** basis for the whole of the Works. The halls are handed over **one at a time** under sectional completion, to allow the Employer to begin revenue service on Hall 1 while later halls are still being built.

3. PARTIES

Role	Party
Employer	Polaris Digital Infrastructure Oy (Finnish SPV)
Employer's parent	Polaris Digital Infrastructure Partners SCSp, Luxembourg
Engineer (Clause 3)	Norvia Consulting Oy, Helsinki
Contractor	NordBuild Oy
Anchor tenant	Confidential — referred to throughout as "the Tenant"
Distribution network operator	Vantaan Sähköverkko Oy
District heating offtaker	Vantaan Energia Oy
Building control	City of Vantaa Building Control (Rakennusvalvonta)

The Employer is financed by an international digital-infrastructure fund. The fund's standard contracting form is used on all its projects, which is why the Conditions of Contract are FIDIC-based notwithstanding the Finnish location. The governing law of the Contract is nevertheless the law of Finland.

4. COMMERCIAL AND PROGRAMME SUMMARY

Item	Value
Accepted Contract Amount	EUR 92,400,000 (lump sum)
Basis	Design and Build — Contractor is responsible for design
Commencement Date	2 March 2026
Time for Completion (whole of the Works)	22 months
Currency	EUR
Governing law	Law of Finland
Language	English (Finnish for statutory submissions)

Sections and sectional completion

Section	Scope	Time for Completion
Section 1	Data Hall 1 (2.5 MW) + shared electrical and cooling infrastructure + site access	Month 14
Section 2	Data Hall 2 (2.5 MW)	Month 16
Section 3	Data Hall 3 (2.5 MW)	Month 19
Section 4	Data Hall 4 (2.5 MW) + administration/NOC block + external works	Month 22

Each Section carries its own Time for Completion and its own Delay Damages. The Tenant's service commitments are tied to these dates, and the Employer's revenue begins on Section 1 acceptance.

5. THE SITE

Item	Detail
Location	Aviapolis, Vantaa — approx. 3 km from Helsinki-Vantaa Airport
Plot reference	92-52-7-2
Plot area	4.8 ha
Current condition	Greenfield, previously forested and cleared; no structures
Topography	Falls approx. 4 m north to south
Ground	Glacial till over bedrock at 4–9 m depth; blasting required in the eastern third
Access	Single site entrance from Tikkurilantie (fictional alignment)
Constraints	Airport height limitation, aviation obstacle lighting, noise limits to residential boundary north-east
Utilities	110 kV overhead line crosses the northern boundary; municipal water and foul available at the south-west corner

Refer to PDC-SS-001 for the site survey and geotechnical information, and to PDC-PP-001 for the planning permission conditions.

6. TECHNICAL SUMMARY

Item	Requirement
IT load	10 MW total, 4 × 2.5 MW halls
White space	approx. 1,250 m ² per hall
Gross floor area	approx. 14,500 m ²
Form	Single storey with services mezzanine
Resilience	Tier III equivalent — concurrently maintainable, N+1
Design PUE	≤ 1.25 annualised
Cooling	Free-cooling-led indirect adiabatic with chilled-water backup
Power	110/20 kV primary substation; 8 × 2.5 MVA standby generators; UPS and battery rooms per hall
Heat recovery	Waste heat exported to the Vantaan Energia district-heating network
Structure	Steel frame with precast concrete wall panels; ground-bearing slab

The Tenant's technical requirements, including the availability and PUE regime, are at PDC-TA-001. The Employer's performance specification is at PDC-ER-001.

7. PROCUREMENT OF THE WORKS

The Contractor intends to subcontract the Works in eight packages. Subcontracts are placed on Finnish general conditions (YSE 1998) while the main Contract is

FIDIC-based; the Contractor is responsible for closing any resulting gap in back-to-back terms.

Package	Scope
TP-001	Earthworks, blasting, piling and substructure
TP-002	Structural steel and precast concrete
TP-003	Envelope — cladding, roofing, louvres
TP-004	Architectural finishes and data-hall containment
TP-005	Mechanical — chillers, dry coolers, CRAH, pipework
TP-006	Electrical — HV/MV switchgear, transformers, UPS, generators, busway
TP-007	ELV, BMS/DCIM, fire detection and suppression
TP-008	External works, security and fibre entry

8. EMPLOYER'S INFORMATION SET

Ref	Document
PDC-PB-001	Project Information Memorandum (this document)
PDC-ER-001	Employer's Requirements — performance specification
PDC-TA-001	Anchor Tenant Technical Annex
PDC-SS-001	Site Survey, Geotechnical and Constraints Report
PDC-PP-001	Planning Permission (rakennuslupa) Conditions
PDC-GC-001	Grid Connection Offer — 110/20 kV
PDC-DH-001	District Heating Waste-Heat Recovery Agreement
PDC-CA-001	Contract Agreement and Appendix to Tender
PDC-PC-001	Particular Conditions of Contract
PDC-SC-001	Schedule of Sectional Completion and Delay Damages
PDC-IN-001	Insurance Schedule

9. STATUS OF THIS MEMORANDUM

This memorandum is issued for information. It does not form part of the Contract and does not vary it.