

TENDER OFFER — TP-002 STRUCTURAL STEEL & PRECAST CONCRETE

From: Terästyö Vantaa Oy
Our reference: TV-9110
To: NordBuild Oy
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa
Date: 19 March 2026
Validity: 90 days

Synthetic demonstration data. All parties and values are fictional.

1. OFFER

We are pleased to offer for the above package on the basis of the documents issued with your enquiry.

Item	Value
Tender sum (excluding VAT)	EUR 8,470,770
Currency	EUR
Programme, instruction to completion	42 weeks
Validity	90 days from the date of this offer
Form of subcontract	YSE 1998, subject to section 4 below

2. INCLUSIONS

- Design, fabrication, supply and erection of the structural steel frame on the 18 m x 12 m primary grid
- Steelwork to the MEP spine, mezzanine and plant support
- Precast concrete wall panels including 2-hour fire rating between halls
- Metal deck, roof purlins and side rails
- Applied fire protection to steel
- Temporary works, connections and erection engineering

3. EXCLUSIONS

The following are **excluded** from our tender sum:

- Applied fire protection to steel excluded

4. QUALIFICATIONS

- Steel fabrication lead time 18 weeks from released design
- Erection assumes crane access clear of the 110 kV exclusion zone; standing time chargeable if permission is delayed

5. EXCEPTIONS TO THE FLOW-DOWN TERMS

Item	Our position	Note
Fluctuation	Steel price indexed monthly, no franchise	Main contract 13.7 only pays above a 2% franchise
Liability cap	Subcontract sum	Acceptable
Payment	30 days	Acceptable

6. PROGRAMME AND LEAD TIMES

We require **42 weeks** from instruction to completion of our works, sequenced to suit your sectional completion dates.

Long-lead items are stated in our qualifications above where relevant.

7. SIGNATURE

For and on behalf of Terästyö Vantaa Oy

Signed: Date: 19 March 2026

Note: this offer contains exclusions. Please refer to section 3 when comparing it with other returns.

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT