

TENDER OFFER — TP-002 STRUCTURAL STEEL & PRECAST CONCRETE

From: Rakennus Virtanen Oy
Our reference: RV-2205
To: NordBuild Oy
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa
Date: 19 March 2026
Validity: 90 days

Synthetic demonstration data. All parties and values are fictional.

1. OFFER

We are pleased to offer for the above package on the basis of the documents issued with your enquiry.

Item	Value
Tender sum (excluding VAT)	EUR 9,436,350
Currency	EUR
Programme, instruction to completion	36 weeks
Validity	90 days from the date of this offer
Form of subcontract	YSE 1998, subject to section 4 below

2. INCLUSIONS

- Design, fabrication, supply and erection of the structural steel frame on the 18 m x 12 m primary grid
- Steelwork to the MEP spine, mezzanine and plant support
- Precast concrete wall panels including 2-hour fire rating between halls
- Metal deck, roof purlins and side rails
- Applied fire protection to steel
- Temporary works, connections and erection engineering

3. EXCLUSIONS

None. Our tender sum covers the full scope of the enquiry.

4. QUALIFICATIONS

- Full scope including fire protection, temporary works and connections
- Guarantees hall-by-hall sequencing to suit sectional completion without re-entering an operating hall

5. EXCEPTIONS TO THE FLOW-DOWN TERMS

Item	Our position	Note
------	--------------	------

Fluctuation	Fixed price for the whole period	Best offered
Liability cap	Subcontract sum	Acceptable
Payment	30 days	Acceptable

6. PROGRAMME AND LEAD TIMES

We require **36 weeks** from instruction to completion of our works, sequenced to suit your sectional completion dates.

Long-lead items are stated in our qualifications above where relevant.

7. SIGNATURE

For and on behalf of Rakennus Virtanen Oy

Signed: Date: 19 March 2026

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT