

TENDER OFFER — TP-004 ARCHITECTURAL FINISHES & DATA HALL CONTAINMENT

From: Vantaan Sisätyö Oy
Our reference: VS-2041
To: NordBuild Oy
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa
Date: 19 March 2026
Validity: 90 days

Synthetic demonstration data. All parties and values are fictional.

1. OFFER

We are pleased to offer for the above package on the basis of the documents issued with your enquiry.

Item	Value
Tender sum (excluding VAT)	EUR 4,827,900
Currency	EUR
Programme, instruction to completion	25 weeks
Validity	90 days from the date of this offer
Form of subcontract	YSE 1998, subject to section 4 below

2. INCLUSIONS

- Anti-static sealed screed to data hall floors
- Cold-aisle containment framework and blanking (racks and containment doors are supplied by the Tenant)
- Internal partitions, linings and fire-rated boarding
- Admin/NOC block fit-out
- Plant room finishes, signage and hall labelling

3. EXCLUSIONS

None. Our tender sum covers the full scope of the enquiry.

4. QUALIFICATIONS

- Full scope; includes a live-environment working method statement for fit-out adjacent to an operating hall

5. EXCEPTIONS TO THE FLOW-DOWN TERMS

Item	Our position	Note
Payment	30 days	Acceptable
Defects period	24 months	Back-to-back

6. PROGRAMME AND LEAD TIMES

We require **25 weeks** from instruction to completion of our works, sequenced to suit your sectional completion dates.

Long-lead items are stated in our qualifications above where relevant.

7. SIGNATURE

For and on behalf of Vantaan Sisätyö Oy

Signed: Date: 19 March 2026

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT