

TENDER PACKAGE TP-001 — EARTHWORKS, BLASTING, PILING & SUBSTRUCTURE

Document Ref: PDC-TP-001 Rev A
Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa
Main Contractor: NordBuild Oy
Issued: 26 February 2026
Tender return: 20 March 2026, 12:00 EET

Synthetic demonstration data. All parties and values are fictional.

1. FORM OF SUBCONTRACT

Subcontract on **YSE 1998 (RT 16-10660)** general conditions for building contracts, as amended by the Subcontract Particular Conditions issued with this package.

The Main Contract is based on the **FIDIC Yellow Book 2017** General Conditions under Finnish law. Tenderers are required to accept back-to-back flow-down of the following, and to state any exception in their offer:

Flow-down item	Main contract position
Delay damages	Per Section, EUR 18,000 / 12,000 / 12,000 / 10,000 per day, aggregate cap 10%
Defects Notification Period	24 months from the relevant Section
Payment	45 days from certification by the Engineer
Cost fluctuation	Adjustment only above a 2% cumulative index movement (steel, copper, diesel, labour)
Concurrent delay	Apportionment by the Engineer
Liability	Contractor's total liability capped at the Contract Price

2. SCOPE OF WORKS

- Site clearance, topsoil strip and disposal
- Bulk excavation in glacial till and cart away
- Rock excavation by blasting in the eastern third of the plot, including vibration monitoring and pre-condition surveys
- Pad, strip, direct-to-rock and rock-socketed foundations
- Ground beams, pile caps and ground-bearing slab (25 kN/m2, FM2)
- Dewatering of perched water in the till
- Substation cable basement waterproofing

3. INTERFACES AND PROGRAMME

Programme requirement: Section 1 enabling works; eastern third in Section 4 sequence.

Section	Completion	Delay damages
1	Month 14 (2027-05-02)	EUR 18,000/day
2	Month 16 (2027-07-02)	EUR 12,000/day
3	Month 19 (2027-10-02)	EUR 12,000/day
4	Month 22 (2028-01-02)	EUR 10,000/day

Later Sections must be constructed without re-entering the footprint of an operating Section. A live-environment working method statement is required before work adjacent to an energised hall.

4. SITE CONSTRAINTS

- Site working hours 06:00-22:00 Mon-Fri; deliveries within those hours
- Blasting 08:00-18:00 Mon-Fri only, with vibration monitoring, pre-condition surveys and 7 days' notice to neighbours
- Generator testing 09:00-16:00 Mon-Fri only
- Night-time noise limit 45 dB(A) at the north-east residential boundary
- No crane operation within the 110 kV overhead line exclusion zone without the network operator's written permission
- Single site access from Tikkurilantie, shared with an operating logistics neighbour
- Archaeology: works must stop in the affected area if previously unrecorded remains are encountered in the north-west corner

5. DRAWINGS AND DOCUMENTS

Drawings: **PDC-DWG-001, 002, 010.**

Also issued: PDC-ER-001 Employer's Requirements, PDC-BOD-001 Basis of Design, PDC-SS-001 Site Survey and Geotechnical Report, PDC-PP-001 Building Permit Conditions, PDC-BOQ-001 Bill of Quantities (relevant section only).

6. TENDER RETURN REQUIREMENTS

Tenderers shall return:

1. a priced summary against the Bill of Quantities section;
2. a statement of **inclusions and exclusions**;
3. a statement of **qualifications** to this package;
4. a statement of **exceptions to the flow-down terms** in section 1;
5. a programme in weeks from instruction to complete, per Section;
6. lead times for all long-lead items.

Offers that are silent on an item in section 1 will be taken as accepting it back-to-back.

