

POLARIS DC-1 — GRID CONNECTION OFFER

Document Ref: PDC-GC-001 Rev A

Project: Polaris DC-1 — Aviapolis Data Campus, Phase 1, Vantaa, Finland

Issued by: Vantaan Sähköverkko Oy (Distribution Network Operator)

Issued to: Polaris Digital Infrastructure Oy (Employer)

Offer date: 3 October 2025

Offer validity: 6 months from the date of this offer (expires 3 April 2026)

Offer reference: VSV-LIITT-2025-3341

Synthetic demonstration data. Vantaan Sähköverkko Oy is a real Finnish distribution network operator named only as a generic counterparty. All reference numbers, dates, capacities, charges, officer names and commercial terms below are invented for the purpose of exercising the White Hat IQ platform and describe no actual offer made by that company.

1. INTRODUCTION

1.1 This document is a connection offer ("the Offer") issued by Vantaan Sähköverkko Oy ("the DNO") to Polaris Digital Infrastructure Oy ("the Customer") for a new high-voltage electricity connection serving the proposed data centre development at Plot 92-52-7-2, Aviapolis, Vantaa ("the Site").

1.2 The Offer is issued in response to the Customer's connection application dated 18 August 2025 (DNO intake ref. VSV-APP-2025-1187) and the accompanying load profile submitted by the Customer's electrical engineer.

1.3 This Offer sets out the connection point, contracted capacity, scope split, charges, protection requirements and the energisation programme. It does not constitute a construction contract; a separate Connection Agreement in the DNO's standard form will be issued for signature once this Offer is accepted.

1.4 Acceptance of this Offer must be received by the DNO in writing before the validity date above, accompanied by the connection charge deposit set out in Section 6.

2. CONNECTION POINT

2.1 The connection point is the existing 110 kV overhead transmission line that crosses the Site's northern boundary (DNO asset ref. L-VTA-110-07, Kerava–Aviapolis circuit).

2.2 The DNO will construct a new 110 kV termination tower and metering compound immediately adjacent to the boundary crossing, from which a new 110 kV cable or short overhead tap (routing to be confirmed at detailed design) will run to the Customer's primary substation.

2.3 The connection point is the DNO-side terminals of the new 110 kV termination structure described in 2.2. Everything downstream of those terminals, including the Customer's own 110 kV switchgear, is outside the DNO's asset boundary and is the Customer's responsibility — see Section 4.

2.4 The existing 110 kV line remains live during all connection works except during the scheduled outage windows described in Section 7. The Customer's crane operations and any works within the statutory exclusion zone of the line require the DNO's prior written permission, consistent with the site constraints noted in the Customer's own planning documentation.

3. CONTRACTED CAPACITY

3.1 The Customer's stated requirement is 10 MW of IT load, delivered across four data halls of 2.5 MW each. The DNO's offered contracted capacity is **16 MVA**, sized to cover IT load plus mechanical cooling, distribution losses and standby/parallel-running margin, as set out below.

Component	Allowance
IT load (four halls, 2.5 MW each)	10.0 MW
Mechanical cooling and auxiliary plant	3.4 MW
Distribution and transformation losses (approx. 5%)	0.7 MW
Standby/diversity margin	1.9 MW
Total contracted capacity (at assumed 0.95 power factor)	16.0 MVA

3.2 The 16 MVA figure is the DNO's offered firm capacity at the connection point. It is a network planning figure only; it does not relieve the Customer of its own obligation to size on-site transformation, switchgear and standby generation to meet the performance guarantees in its Employer's Requirements.

3.3 Capacity is released to the Customer in stages, aligned to the Customer's own four-hall construction sequence as notified to the DNO in the connection application. Each stage becomes available only after the Customer's protection study for that stage has been approved under Section 6.3 and the relevant metering has been commissioned.

Stage	Associated hall(s)	Capacity released	Earliest availability
1	Hall 1 + shared infrastructure	6.5 MVA	12 March 2027
2	Hall 2	3.5 MVA	30 June 2027
3	Hall 3	3.0 MVA	31 October 2027
4	Hall 4	3.0 MVA	31 January 2028
Total		16.0 MVA	

3.4 Stage dates in the table above are the DNO's earliest technical availability dates for capacity release and are independent of, and should not be read as confirming, the Customer's own construction or Section completion programme.

4. SCOPE SPLIT

4.1 Responsibility for design, construction and cost is divided between the DNO and the Customer as follows. Where the Customer has appointed a contractor, references to "Customer" in this table include that contractor acting on the Customer's behalf.

Item	DNO scope	Customer/Contractor scope
110 kV overhead line works, including any diversion or reinforcement	✓	
New 110 kV termination tower and DNO metering compound	✓	
110 kV cable or tap from termination to Customer's substation boundary	✓	
DNO revenue metering equipment and communications	✓	
Primary substation building (civil and structural)		✓
110/20 kV step-down transformers (supply, installation, testing)		✓
110 kV and 20 kV switchgear within the Customer's substation		✓
Substation earthing system		✓
Protection relaying and protection coordination study		✓ (subject to DNO approval, Section 6.3)
20 kV internal distribution ring and downstream LV systems		✓
Standby generation, UPS and all on-site backup systems		✓
Statutory way-leaves and land rights for the DNO's line and compound	✓	Customer to grant access to Site land required

4.2 Design of the Customer's substation building, transformers and switchgear must be submitted to the DNO for compatibility review not less

than 12 weeks before the Customer intends to place orders for long-lead switchgear, to avoid abortive design.

5. TARIFF STRUCTURE AND CHARGES

5.1 The connection charge for the works described in Section 4 (DNO scope) is **EUR 1,940,000**, comprising line reinforcement, the new termination structure and the DNO metering compound. The connection charge is payable as to 40% on acceptance of this Offer, 40% on commencement of the DNO's site works, and 20% on energisation.

5.2 An annual network capacity charge applies from first energisation of each stage, currently indexed at EUR 14.20 per kVA per annum of contracted capacity for that stage, reviewed annually per the DNO's published tariff schedule.

5.3 Charges in this Offer are indicative and will be confirmed in the Connection Agreement, subject to the DNO's tariff schedule current at the time of signature.

6. METERING AND PROTECTION

6.1 Revenue metering will be installed by the DNO at the connection point described in Section 2.3, with a check meter permitted on the Customer's side of the boundary at the Customer's own cost.

6.2 The Customer shall provide standard metering data access (remote read-out) to the DNO's systems in a format compatible with the DNO's telemetry standard, to be confirmed at detailed design.

6.3 **Protection study approval is a precondition of energisation.** The Customer shall submit a full protection coordination study for its substation, covering relay settings, discrimination with the DNO's upstream protection, and fault-level calculations at the connection point. The DNO will review and approve, or return for revision, within 20 working days of receipt. Energisation will not proceed, in whole or in part, until the DNO has issued written approval of the protection study for the relevant stage.

6.4 Protection settings at the connection point are provisionally advised as follows, subject to confirmation on completion of the DNO's own network fault-level study: 110 kV overcurrent and earth-fault protection graded to operate within 200 ms of a fault on the Customer's side, with intertripping between the DNO's and Customer's protection systems at the connection point.

7. ENERGISATION PROGRAMME

7.1 Energisation of any stage requires the DNO to carry out live-line connection works on the existing 110 kV overhead line described in Section 2.1. These works can only be carried out during a scheduled outage of that line.

7.2 The DNO's outage planning for this circuit permits only **two seasonal outage windows per year** — a spring window (typically March–April) and an autumn window (typically September–October) — set by regional transmission maintenance scheduling and third-party generation commitments on the same circuit. Outage windows outside these periods are not available for this connection.

7.3 The DNO requires a minimum of **16 weeks' written notice** ahead of a requested outage window to plan, resource and confirm the connection works, including coordination with the upstream transmission operator.

7.4 On the basis of the Customer's stated programme and the outage windows in 7.2, the DNO's **earliest firm energisation date for Stage 1 (Hall 1) is 12 March 2027**.

7.5 The Customer should note this as a programme constraint: 12 March 2027 falls after the Customer's own indicative Section 1 completion date at month 14 of a 2 March 2026 commencement (approximately April 2027, though the Stage 1 energisation date is stated here without reference to that programme). Commissioning power for Section 1 is not available from this connection before the date in 7.4. This is stated as a factual constraint on the energisation programme; the DNO offers no view on the Customer's own construction sequencing or on any measures the Customer may wish to take (temporary generation, revised sequencing, or otherwise) to manage it.

7.6 Should the Customer fail to give the notice required under 7.3 for a given outage window, energisation will move to the next available window six months later.

8. STANDARD CONDITIONS

8.1 This Offer is issued subject to the DNO's General Terms and Conditions for High-Voltage Connections (current edition, ref. VSV-GTC-HV-2024), available from the DNO on request, which are incorporated into this Offer by reference and will form part of the Connection Agreement.

8.2 Nothing in this Offer amends or supersedes the DNO's statutory obligations or the Customer's statutory rights under the Finnish Electricity Market Act.

8.3 This Offer lapses automatically if not accepted in writing, with the deposit under Section 5.1, before the validity date stated on page 1.

9. SIGNATURE

For Vantaan Sähköverkko Oy:

Name: Reetta Koivumäki

Title: Head of Network Connections

Date: 3 October 2025

Signature: _____

For Polaris Digital Infrastructure Oy (acceptance):

Name: _____

Title: _____

Date: _____

Signature: _____

End of Document PDC-GC-001 Rev A.

SYNTHETIC DEMONSTRATION DATA — NOT A REAL PROJECT